

### Levittown Public Schools Summer Facilities Projects

Presentation to the Board of Education Fall 2024 Continuing to maintain and enhance our facilities is covered under Section 4: Long-term Success and Sustainability



Strategic Plan Action Items for 2023-2026 related to facilities:

4.8 Develop a plan for addressing critical areas noted on the District's Building Condition Survey while limiting the need for District-issued debt.

4.9 Enhance operating procedures in the District to ensure long-term efficiency and success.

### Summer Projects Update

IC SCHO

<u>MacArthur High School Library Renovation</u> Full asbestos floor tile abatement, new ceiling and LED lighting, new LVT flooring, full paint job









<u>MacArthur FACS Room</u> SED approved capital project Full renovation nearing completion









### MacArthur HS New goal posts, epoxy flooring installed by exterior doors leading to athletic fields




### Division Ave. HS E-Sports Room Built in house by B&G staff





### **Bottle Filler Project**

The B&G Dept. replaced 14 outdated water fountains with new bottle filler stations. All locations have been tested and meet the new lead water standards of 5ppm or less. All work was completed by B&G staff.



IC SCH



### <u>New School Signs</u> Made of maintenance free PVC material, Landscaping, sign and pavers installed by B&G staff








### Lee Road Faculty room upgrades New kitchenette, full paint job, new white boards, custom made counters & cabinets for main office





### <u>Abbey Lane - Story Walk Project</u> Frames built by our Residential Structures Class Installation by B&G dept.





### <u>LVT Flooring</u> Northside Main Office, Principal's Office, and Copy Room





### Districtwide Painting Painting, Painting, Painting!

Our maintenance and custodial staff concentrated heavily on painting this summer, beautifying many spaces:

- 47 Classrooms
- 4 Bathrooms
- 2 Libraries

TLIC SCHOO

- 1 Cafeteria
- 2 Closets
- 4 Floors
- 6 Hallways
- LUT office
- Division Guidance suite



### Northside Gym Floor

Full sand down and refinish, all new game lines painted with assistance from custodial and P.E. staff



### LMEC All Purpose Athletic Room

New ceiling and LED lighting, new padded vinyl floor, full paint, new

bathrooms.



IC SCHOC



### LMEC All Purpose Athletic Room - Bathrooms New ceiling and LED lighting, epoxy finish on walls and floors, all new fixtures and toilet partitions





### Energy Performance Contract Phase II: Solar Update

### Energy Performance Project Steel framework erected at MacArthur HS







### Energy Performance Project Solar power design expectations

Carport PV kW Locations **Division Ave. HS** 569.80kW MacArthur HS 585.60kW Wisdom Lane MS 320.60kW Abbey Lane ES 280.80kW Gardiners Ave. ES 189.50kW Summit Lane ES 249.20kW LMEC 249.20kW Total 2,672.90kW



### Energy Performance Project Solar power design expectations

Assuming ideal weather conditions, Division Ave HS solar array will produce 569.80kW or 569,800 watts.

A bit of perspective:

The average 28,000 BTU air conditioner installed in one of our school classrooms will use approx. 3000 watts of electricity.

An electric dryer will use anywhere from 1500-5000 watts of electricity.

## SCH

### **Capital Projects Update**

### Capital Projects Fire Alarm & PA progress

### Lee Road

FA and PA wire pulls are 100% complete at Lee Road ES, including the gymnasium.

Currently 95% complete with all FA devices throughout the building. All Remote Command Centers, Annunciator, and FACP backboxes installed.

All PA wire is coiled within ceiling plenum at all designated locations. Waiting to begin PA installation after Summit Lane ES is completed.

### Summit Lane

IC SCH

FA and PA wire pulls are 100% complete at Summit Lane ES, with the exception being the gymnasium and basement level. We are waiting on engineering plans for the basement level and the gymnasium work will be completed after hours.

FA devices have been installed at roughly 85% of all locations. All Remote Command Centers, Annunciator, and FACP backboxes installed.

PA wire is coiled in the ceiling plenum at designated locations. Devices were received and contractors began installation throughout the school.

### Capital Projects Fire Alarm & PA progress

### Northside ES

IC SCHC

FA/PA wiring is 100% completed on the first floor. Waiting for substantial completion at Lee Road ES and Summit Lane ES to begin roughing in conduit piping at the basement level.

### East Broadway ES

Contractors have begun roughing in FA/PA wire throughout the building. Estimated 60% complete pulling wire into rough locations.


Contractors began installation of smoke detector and CO backboxes in the ceiling plenum of the hallways.

### Capital Projects Fire Alarm & PA cabling



### Capital Projects Fire Alarm & PA cabling







## 

### <u>Capital Projects</u> Security Infrastructure Upgrades

### All elementary buildings

All schools have their in/out card readers installed and are being tested/configured for proper operation.

Magnetic door contacts have been installed at each door to allow for the key card fob to communicate between the two exterior doors when either door is opened.

All doors have their respective speakers linked with the key card system and will set off the speaker when occupants do not swipe out of the building.

Contractor has been troubleshooting reported issues from the district as they are brought up.

## RES EROOLS

### <u>Capital Projects</u> Security Infrastructure Upgrades

### Summit Lane ES

Contractors have continued running CAT6 and associated cabling for phase 2/additional cameras and strobes.

### East Broadway ES

Contractors have begun pulling CAT6 and associated cabling for phase 2/additional cameras and strobes.

### <u>Capital Projects</u> Security Infrastructure Upgrades Card in/card out readers installed at all elementary buildings







### **Air Conditioning Update**



### **Districtwide Air Conditioner Project**



# LIC SCHOC

### <u>Wisdom Lane MS</u> Air conditioning installed in both cafeterias nearing completion





### Districtwide Air Conditioning Project

All additional electric work necessary at Gardiners Ave. and Summit Lane fully completed ahead of schedule and under budget.

All classrooms are now fully air conditioned.

Approx. 400 wall A/C's and related electrical work installed districtwide. Approx. 15 mini-split A/C systems and related electrical work installed districtwide.

All cafeterias now fully air conditioned (waiting on Wisdom Lane MS commissioning).

All gymnasiums are having oscillating fans installed in each corner of gym.

Thank you to our B&G department for all their efforts and outstanding work!!



### Questions